

DuPage County Sprinkler Main Drain and Alarm Tests

Exhibit 2

Riser # _____

Date	Static PSI	Residual PSI	Static PSI	Local Alarm	Remote Alarm	Completed by

1. Contact Alarm monitoring co., get persons name/badge #, tell them testing sprinkler system and please record results.
2. Confirm main drain discharge area is clear to discharge water.
3. Record static PSI, slowly open main drain fully, record residual PSI, slowly close main drain and record Static PSI.
4. Confirm Inspectors test discharge area is clear and safe to discharge water.
5. Open fully inspectors test connection, run water until clear, minimum of 3 minutes, confirm local alarm is working then close connection.
6. Contact Alarm monitoring co and ask for results, if alarms received indicate testing completed and future alarms should be responded to.
7. If alarm was not received try inspector's test again for 5 minutes, confirm received, if still not received request emergency repair.